



BROCK COMMONS
TALLWOOD HOUSE

MODULE
2017 | 03

PROJECT OVERVIEW

The background of the entire image is a close-up, high-resolution photograph of light-colored wood planks. The planks are arranged in a staggered, diagonal pattern, creating a strong sense of texture and depth. The wood grain is clearly visible, with various knots and natural imperfections. The lighting is soft and even, highlighting the natural beauty of the timber.

BROCK COMMONS
BACKGROUND

MASS TIMBER BUILDINGS
PROJECT CONTEXT

HISTORICAL TALL WOOD BUILDINGS



Yingxian Pagoda | 67 metres | 1056
Shanxi, China
(Image: Gisling)



Urnes Stavkirke | 1130
Sogn og Fjordane, Norway
(Image: Unesco)



Barsana Monastery | 56 metres | 1720
Transylvania, Romania
(Image: Green)

TALL WOOD BUILDINGS IN 19th CENTURY - CANADA



The Landing | 8 storeys
Vancouver, Canada
(Images: Angelique Pilon)

CONTEMPORARY TALL WOOD BUILDINGS

- ★ Completed in past 5 years
- ★ Planned/Under Construction



T3 | 7 storeys
Minnesota, United States
(Image: MG Architecture)



Cenni di Cambiamento | 9 storeys
Milan, Italy
(Image: Riccardo Ronchi)

- › 17 Tall Wood Buildings (7+ storeys) were built in the past 5 years
- › 9 are planned or under construction (incl. Brock Commons)
- › Regulators play an important role in encouraging TWB projects:
 - › Aligned sustainability incentives
 - › Streamlined approval process
 - › Early engagement with the project team ★

CONTEMPORARY TALL WOOD BUILDINGS - CANADA



UBC Earth Sciences Building | 6 storeys
Vancouver, Canada

(Image: Martin Tessler and Don Erhardt)



Wood Innovation & Design Centre | 6 storeys
Prince George, Canada







(Images: Ema Peter and Ed White)



Origine | 13 storeys
Quebec, Canada

(Image: Yvan Blouin Architecte)

MASS TIMBER OVERVIEW

		BEAMS	POSTS	PANELS	OTHER
NAIL LAMINATED TIMBER (NLT)				█	
GLUE LAMINATED TIMBER (GLT)		█	█		
CROSS LAMINATED TIMBER (CLT)				█	█
LAMINATED VENEER TIMBER (LVL)		█	█	█	█
PARALLEL STRAND LUMBER (PSL)		█	█		
LAMINATED STRAND LUMBER (LSL)			█	█	█

MASS TIMBER IN B.C. & CANADA

- 
- › Mass timber research and construction has been concentrated in Europe for the past two decades
 - › Mass timber manufacturing in Canada:
 - › Recent growth in mass timber research and construction
 - › Plants utilize European-made equipment
 - › Quality and performance of products is narrowing the European gap
 - › British Columbia's wood industry
 - › Heavily softwood dependent economy
 - › An emerging need and interest in diversification into mass timber

MASS TIMBER BENEFITS & CHALLENGES

Benefits

- › Aesthetic appeal
- › Local industry
- › De-constructability, reuse, and recycling
- › Carbon sequestration
- › Prefabrication capability
- › High strength to weight ratio
- › High R-value
- › Inherent fire-resistance characteristics

Challenges

- › Prevalence of steel and concrete
- › Need for more data to inform guidelines and standards
 - › Durability and moisture behavior
 - › Vibration design
 - › Fire safety
- › Coordination between researchers and industry

CURRENT CONSTRUCTION PRACTICES IN BC



Typical British Columbia High-Rise
cast-in-place reinforced concrete

(Image: farweststeel.com)



Typical British Columbia Mid-rise
“stick-built” or wood-framed construction

(Image: Canadian Wood Council)

TALL WOOD BUILDING DEMONSTRATION INITIATIVE



Natural Resources Canada (NRCan) and Canadian Wood Council (CWC) Joint initiative:

- › Encourage use of mass timber in high-rise buildings
- › Link scientific advances with technical expertise
- › Foster growth in wood construction and forestry industries

Brock Commons was selected as one of the demonstration projects in 2013

UBC INNOVATION & SUSTAINABILITY MANDATE

- › Meet the need for student housing
- › Create opportunities for research and education
- › Advance sustainability practices and policies
- › Use the campus as a 'Living Lab' for demonstration projects

The image features a background of light-colored wood planks with a natural grain pattern. A vertical line down the center divides the image into two halves. The left half shows the wood in a lighter, more natural tone, while the right half is a darker, more uniform brown color. The text is overlaid on this background.

BROCK COMMONS
DESIGN &
PRE-CONSTRUCTION

PROJECT OVERVIEW

SITE SPECIFIC REGULATION

DESIGN TEAM

DESIGN PROCESS

TALLWOOD HOUSE OVERVIEW

Site area: 2,315 m²

Building Footprint: 840 m² (15m x 56m)

- › 18 storeys (17 storeys wood)
- › 53 metres high
 - › Maximum allowable height UBC Campus Plan
- › 2.81 m floor to floor height (5 m on ground floor)



BROCK COMMONS TALLWOOD HOUSE

FLOOR LAYOUT

Ground floor

- › Food services
- › Amenities
- › Service rooms


Upper levels

- › 404 residence beds
 - › 272 studios (25.5 m² each)
 - › 33 four-bed units (112.5 m² each)

Ground Floor Plan



Typical Floor Plan



BROCK COMMONS TALLWOOD HOUSE

REGULATORY CONTEXT

BC Building Code for residential buildings allows combustible (wood) construction only if:

- › Building is less than six storeys and/or 18m in height
- › Building area is less than 1,200 m²
- › Building is fully sprinklered

SITE SPECIFIC REGULATION (SSR)

UBC Tall Wood Building Regulation

- › Provincial code regulation issued by BC's Building Standards and Safety Branch
- › Exempts the project from the size limitations on wood construction and includes strict technical performance requirements
- › Ensures occupants' health and safety protection equal or better than a non-combustible building of the same size
- › Entailed a comprehensive peer and expert review process
- › Does not set a legal precedent for future projects


SSR PEER AND PANEL REVIEWS

Structural Engineering peer reviewers

- › A local firm expert in local code requirements reviewed structure as a whole
- › An international firm expert in mass timber structures reviewed mass timber components (structural performance and fire design safety)

Structural and Fire Safety review panels

- › Provided guidance and feedback regarding specific design strategies and decisions
- › Included architects, engineers, fire and code officials, research organizations and University faculty



Panel structural analysis
(Image: merz kley partner AG)

SSR MAIN REQUIREMENTS

The UBC Brock Commons Regulation meets or exceeds the level of performance required by the BC Building Code 2012

Other SSR requirements

- › 18 storeys max. with defined uses
- › Concrete cores and 1st floor
- › Exposed wood structure only on L18 lounge and L1 canopy
- › Mechanical smoke control system
- › Structural system designed to NBC¹ 2015 seismic activity standards

Code requirements and proposed solutions

BC Building Code 2012	Brock Commons Regulation	Level of Performance
Non-combustible construction	Encapsulated mass timber	Equivalent
Sprinklered building	Sprinklered building with on-site backup water supply	Exceeds
2h fire rating floors and supports	2h fire rating floors, supports, suite/suite partitions and exit stairs	Equivalent or exceeds

REGULATIONS FOR TALL WOOD BLDGS. IN CANADA

WIDC Prince George

Site Specific Regulation

- › 6 wood storeys
+ GF mezzanine
+ mech. penthouse
- › Assembly and office occupancy
- › BCBC 2012 – 4 storeys limit for wooden non-residential buildings

Origine Quebec City

Article 127 'Building Act':
proof of concept and fire testing required by RBQ¹ and ACSIQ²

- › 12 wood storeys
+ concrete podium
- › Residential occupancy
- › Tall wood building demonstration project

Arbora Montreal

'Mass timber buildings of up to 12 storeys' directives (Article 127 'Building Act')

- › 3 buildings:
7 wood storeys
+ concrete podium
- › Residential occupancy
- › CLT & GLT components

REGULATION REQUIREMENT COMPARISON

	STOREYS + USE	CONCRETE	ENCAPSULATION	FIRE SAFETY	SPRINKLERES	FIRE TESTS
UBC TALL WOOD BUILDING REGULATION <i>Brock Commons Tallwood House</i>	18 storeys (17 + 1) group A2 + C	foundation, cores & first floor	all elements	fire resistant partitions & exit stairs	sprinklered throughout	CLT fire stopping
WOOD INNOVATION DESIGN CENTRE REGULAITON <i>WIDC</i>	6 storeys group A2 + D	foundation	not required	fire resistant exterior walls	sprinklered throughout	penetrations & joints
ORIGINE CONSTRUCTION PERMITS <i>Origine</i>	13 storeys (12+1) group C	foundation & first floor	all structural elements	2 hour fire resistant rating	sprinklered throughout	structure fire performance
QUEBEC MASS TIMBER DIRECTIVES <i>Arbora</i>	7-12 storeys (12+1) group C or D	foundation & first floor	all structural elements	1-2 hour fire resistant ratings	sprinklered throughout	not required

BROCK COMMONS TALLWOOD HOUSE

COLLABORATIVE DISCIPLINES



*Acton Ostry
Architects Inc.*



GHL Consultants Ltd.



*UBC Infrastructure
Development*



*Architekten Herman
Kaufmann ZT GmbH*



RDH Building Science Inc.



UBC Properties Trust



Stantec



Structurlam Products LP



*Urban One
Builders*



Fast + Epp




*Seagate Structures
Whitewater Concrete Ltd.
Trotter & Morton*



CadMakers Inc.



COLLABORATIVE FEEDBACK LOOP



DESIGN RATIONALE & STRATEGY

Design Philosophy:


“Tall wood is not about promoting a vision, but rather fueling an evolution” - Hermann Kaufmann

Design Objective:


To serve as a replicable model for future tall wood construction

Design Strategy:

“Keep it simple” – Acton Ostry



ADDED VALUE OF VIRTUAL DESIGN & CONSTRUCTION



VDC MODEL IN DESIGN PROCESS

DESIGN & PLANNING

Single comprehensive 3D model developed and maintained by VDC modellers

- › Design-assist tool
 - › Design decision-making
 - › Building systems coordination
 - › Clash detection
 - › Quantity takeoffs for cost estimations
- › Constructability review
 - › Building processes
 - › Site Safety



VDC MODEL IN CONSTRUCTION PROCESS

CONSTRUCTION

- › Construction assist tool
 - › Trades communication
 - › Team cooperation
 - › Construction planning and sequencing
- › Fabrication model
 - › Direct output to the mass-timber fabricator
 - › Predesigned layouts of all MEP systems for CLT penetrations and cut-outs



The image features a background of light-colored wood planks with a prominent grain pattern, running diagonally from the top-left to the bottom-right. A vertical line down the center of the image divides it into two halves. The left half is a lighter shade of wood, while the right half is a darker, more uniform brown color. Text is overlaid on both halves.

BROCK COMMONS
THE BUILDING

HYBRID STRUCTURE

PREFABRICATION

CONSTRUCTION PROCESS

MEP SYSTEMS

BROCK COMMONS TALLWOOD HOUSE A HYBRID STRUCTURE




Cast-In-Place Reinforced
Concrete Structure

- › *Foundation*
- › *Ground Floor*
- › *Second floor slab*
- › *Building floors*



Wood Structure
Components

- › *CLT panels for floors*
- › *GLT columns*
- › *PSL heavy-loaded columns*



Steel Components

- › *Connections*
- › *Floor perimeters*
- › *Roof decking + structure*

BROCK COMMONS TALLWOOD HOUSE
MASS TIMBER PRODUCTS



Cross Laminated Timber
Used for floor slabs



Glue Laminated Timber
Used for structural columns



Parallel Strand Lumber
Used for heavy-loaded structural columns



BROCK COMMONS TALLWOOD HOUSE

GRAVITY LOAD DESIGN




- › The mass-timber structure is supported by the concrete second floor transfer slab, first floor columns and foundation




- › Floor 3-18 structure consists mass timber 2-way floor slabs and columns, carried by point loads at the column connections

BROCK COMMONS TALLWOOD HOUSE
VERTICAL CONNECTIONS


Columns to Steel
Roof Connection



Columns to Wood
CLT Connection



Columns to Concrete
Slab Connection




Connections are designed to address:

- › Structural loading requirements
- › Movement of different materials
- › Transmission of vibrations
- › Fire and life safety requirements
- › Constructability

AXIAL SHORTENING


- › Variable shortening rate between concrete cores and timber columns addressed by:
 - › Increasing columns' height to allow for shortening
 - › Using additional steel shim plates between column connections on 3 levels to ensure exact leveling
- › On-site issue: less short-term shortening of columns than anticipated
- › Solution: columns in one floor were shortened by 10 mm in the prefabrication facility



BROCK COMMONS TALLWOOD HOUSE LATERAL LOAD DESIGN



Concrete cores + slabs



Plywood splines



Steel drag-straps

BROCK COMMONS TALLWOOD HOUSE

CLT VS CONCRETE CORES



Precedents show that using CLT for all structural components is possible (except foundations)

In Brock Commons:

- › Use of CLT cores would have increased the project time, complexity, and cost
- › The team chose to capitalize on the strengths of different material properties to compose an efficient hybrid structure

BROCK COMMONS TALLWOOD HOUSE PREFABRICATED ELEMENTS

Floor Panels

- › CLT panels with cut-outs

Columns

- › GLT and PSL columns with steel connectors on both ends

Envelope Panels

- › Steel frame rainscreen panels with punched windows



(Photo: naturally:wood)

MASS TIMBER MANUFACTURING




- › All mass-timber components including penetrations and connection holes were prefabricated in 3 months
- › Precise fabrication using CNC¹ machines allowed meeting tight tolerances
- › Column steel connections were embedded as part of prefabrication process




(Images: Structurlam and Azadeh Fallahi)

ENVELOPE PANEL COMPOSITION



Exterior Envelope Layers

- A. Wood fibre laminate panels + punched windows
- B. Stone-wool insulation
- C. Liquid-applied membrane
- D. Weather-proof drywall
- E. Steel studs



Interior Envelope Layers


- F. Fiberglass batt insulation + vapour barrier
- G. Drywall

BROCK COMMONS TALLWOOD HOUSE BUILDING ENVELOPE




- › Each floor has 22 panels
 - › 2 corner panel types
 - › 12 flat panel types
- › Exposed concrete cores
 - › Site-installed cladding panels
- › Roof parapet
 - › 2 corner panels types
 - › 2 flat panel types

ENVELOPE PANEL MANUFACTURING



- › Partially prefabricated panels assembled at the plant with an interior to exterior sequence followed by window installation at the end
- › Fabricated on special rigs welded to the ground with exact dimensions to meet tight tolerances



Prefabricated assembly

- pre-finished wood-fiber cladding
- semi rigid insulation
- vapour permeable membrane
- exterior sheathing board
- steel studs

Layers added on site

- fibreglass batt insulation
- vapour barrier
- gypsum board

SHIPMENT OF PREFABRICATED ELEMENTS



- › Just-in-time delivery
- › Fabrication arranged in a linear process coordinated with the delivery to the site
- › Trucks loaded in reverse order of actual installation and elements unloaded directly onto the building

BROCK COMMONS TALLWOOD HOUSE
MASS TIMBER INSTALLATION



Installation process

- › Panels lifted and positioned by crane and manually secured in place
- › Screwed together with plywood splines and connected to cores with steel drag straps
- › Bundles of columns craned up and manually lifted/fixed into place

Prefabrication advantages

- › Fast installation: 2 floors per week
- › Simple installation required small crews

ENVELOPE PANEL INSTALLATION



Installation process

- › Panels hung from perimeter steel L-angle attached to each floor
- › Panels clip similar to a curtain wall with overlap between them

Prefabrication advantages

- › Fast installation: 1 floor per day
- › Straightforward manual installation required small crews
- › Installation from above eliminates need for scaffold system

GROUND FLOOR ENVELOPE

Curtain wall

- › Standard glazed curtain wall

CLT Canopy


- › Provides rain coverage for pedestrians
- › Exposed wood for demonstration purposes
- › Three-layered CLT panels with double folded standing seam metal roof



BROCK COMMONS TALLWOOD HOUSE CONSTRUCTION SEQUENCE



BROCK COMMONS TALLWOOD HOUSE PROJECT TIMELINE



INTERIOR PARTITIONS & FINISHING



- › Conventional steel stud
- › Type X fire rated gypsum drywall
 - › 2-hrs FRR¹ suite-to-suite
 - › 2-hrs FRR vertical shafts
 - › 1-hrs FRR suite-to-corridor
- › Sound absorbing batt insulation
 - › 50-62 STC² for wall assemblies
- › Laminate particleboard cabinetry and millwork

BROCK COMMONS TALLWOOD HOUSE

MEP BUILDING SYSTEMS



Use of conventional mechanical, electrical and plumbing systems

- › Coordinated and detailed designs to limit slab penetrations and headroom requirements
- › Additional drainage to reduce risk of water damage
- › Flexibility to respond to building settlement and movement

BROCK COMMONS TALLWOOD HOUSE MEP INSTALLATION

- › MEP systems were fully modelled in VDC and precut off-site
- › Plumbing was designed in 2 modular spool packages for all 17 floors
- › Mechanical room
 - › Cutting and welding of pieces were done off site
 - › On-site Installation less than a month (vs. 3-4 month typical)



The background of the entire image is a close-up, diagonal view of light-colored wooden planks. The planks are arranged in a staggered pattern, with the grain of the wood running parallel to the length of the planks. The lighting is even, highlighting the natural texture and color variations of the wood.

BROCK COMMONS
FEASIBILITY,
COMFORT & SAFETY

MODELS & TESTS

SAFETY & COMFORT MEASURES

CONSTRUCTION RISK MANAGEMENT

BROCK COMMONS TALLWOOD HOUSE FULL SCALE MOCK-UP


During design a mock-up of two typical floors was constructed to help optimize and validate critical design and construction decisions

- › The mock-up tested:
 - › Finishes
 - › Envelope materials
 - › Concrete topping
 - › Connection details
 - › Construction procedures and sequencing




CONNECTION ALTERNATIVES


Connection A



Connection B



Connection C



› The mock-up allowed the team to test multiple connection details to optimize their constructability and structural performance

WINNER

BROCK COMMONS TALLWOOD HOUSE

ENVELOPE ALTERNATIVES

Envelope A- Prefabricated Wood Frame Wall Panels



Envelope B- Prefabricated Pre-Cast Concrete Wall Panels



Envelope C- Prefabricated Steel Frame Wall Panels



› The mock-up allowed the team to assess multiple envelope panels and cladding materials

WINNER

ENVELOPE PERFORMANCE TESTS

Lab mock-up tests included:

- › Structural testing – wind at 100% and 150% of design load, seismic vertical and lateral drift
- › Thermal cycling, thermal performance & condensation
- › Air and water tightness before and after cyclical and structural testing



CLT STRUCTURE SIMULATIONS

Structural Tests

- › Conducted on a point supported CLT panel to understand how and at what point the panel would fail under a simulated load

Results

- › CLT panels can withstand higher loads than anticipated
- › Some capability found for CLT to redistribute forces as internal shear cracks propagated through the panel before critical failure



BROCK COMMONS TALLWOOD HOUSE
CLT WEATHER TESTING

The project drew on moisture monitoring tests conducted for previous projects:

- › Conducted to understand risks of North American and European CLT panel weathering during construction
- › Results show that prolonged cyclical wetting & drying can damage CLT



CLT testing for previous projects
(Images: RDH)

CLT MOISTURE SOLUTIONS

Challenges

- › Weathering during construction
- › Moisture added by concrete topping
- › Floods in-service

Solution


- › Water repellent coating reduces wetting and keeps moisture content

On-site challenge

- › Concrete topping delamination from CLT in various areas due to the waxy sealant

Solution

- › Concrete topping was mechanically re-attached




ENCAPSULATED CLT FIRE TESTS

- › The project drew on previous materials research:
 - › A test conducted for a previous project demonstrated the fire performance of full-scale CLT structure
 - › The test showed that a 2h non-standard severe design fire did not affect the structural integrity of the demonstration CLT shaft
- › In addition, firestop testing of the floor assembly with typical mechanical penetrations was performed specifically for this project



FIRE PROTECTION - ENCAPSULATION



Wood structure is completely encapsulated:

- › Provides code-required fire resistance
 - › 2-hr for structure, floors, shaft and suite-to-suite walls
 - › 1-hr for suite-to-corridor walls

ACTIVE FIRE-SUPPRESSION SYSTEMS

Typical systems used in high-rises:

- › Fire alarm system
- › Automatic sprinkler system
- › Standpipe system
- › Water curtain on ground level
- › Fire extinguishers on each floor


Additional measures:

- › Expansion joints where risers exit the concrete cores
- › 20,000 litre on-site back-up water tank and fire pump



Sprinkler System Expansion Joint
(Image: Zahra Teshnizi)

STEEL AND WOOD FIRE RISK COMPARISON



Steel encapsulation

- › Industry practice
- › Spray insulation around steel beams
- › Need for encapsulation: Steel cannot be exposed due to its critical temperature


Mass timber encapsulation

- › Proposed solution for Tallwood House
- › Consists of 3 fastened gypsum boards
- › Need for encapsulation: fire protection before wood begins charring

FIRE PROTECTION RELIABILITY


Charring

of mass timber structure



Encapsulation

3-4 layers of gypsum



Sprinklers +

Back-up water supply



Design is based on minimal to no charring

- › Multiple layers of Encapsulation:
 - › Prevents fire spread & growth
 - *Equivalent to non-combustible*
 - › Prevents structural collapse (*2h FRR¹*)
 - *Exceeds non-combustible*
- › Sprinklers & backup water supply
 - › Addresses active protection
 - *Exceeds non-combustible*

WHY NOT EXPOSED WOOD?



Reasons to not expose mass timber elements in the building:

- › Simplified the regulatory approval process, reducing the approval time and complexity of the SSR
- › Facilitates building maintenance and repair over time
- › Part of a strategic approach to innovation and replicability of the design approach

BROCK COMMONS TALLWOOD HOUSE
ACOUSTIC DAMPENING



- › Concrete topping on the CLT panels
- › Cover floors with carpet or resilient tiles
- › 3 layers of type X gypsum board on walls and ceilings
 - › Dampens acoustic transmissions through and vibrations within the structure
- › Ceiling steel assembly with air space designed for acoustic performance

CONSTRUCTION RISK MANAGEMENT

Fire Mitigation

- › One layer of gypsum board encapsulation
- › Hot work preceding mass-timber installation
- › Fire prevention and response training
- › Flammable material build-up prevention
- › Safe access to exits

Water Mitigation

- › Enclose building with prefabricated envelope
- › Concrete topping on CLT
- › Covering holes and concrete cracks with impermeable peel and stick membrane
- › On-site moisture content monitoring
- › Steel rooftop


SITE SAFETY AND SECURITY

Trade Safety

- › Safety officer presence at design development meetings
- › Additional edge work safety measures
- › Reducing working in heights on-site by prefabrication in shop

Resource Security

- › Just-in-time site product delivery
- › On-site security personnel
- › Temporary equipment storage areas




The image features a background of light-colored wood planks running diagonally from the top-left to the bottom-right. A vertical line down the center divides the image into two halves. The left half shows the natural wood grain and knots, while the right half is a solid, slightly darker brown color.

BROCK COMMONS
KNOWLEDGE
TRANSFER

INNOVATION STRATEGIES
RESEARCH AND EDUCATION
MASS TIMBER FUTURE

INNOVATION STRATEGIES - DESIGN



- › Simple and replicable design solutions
 - › Facilitate approval process
 - › Steppingstone for future projects
- › Integrated Design Process
 - › Design-assist trade
 - › Advisory architect
 - › Construction manager
- › Iterative design process
 - › Virtual Design and Construction (VDC) modeling
 - › Full-scale mock-ups and tests

INNOVATION STRATEGIES - CONSTRUCTION



- › Maximized prefabrication opportunities
 - › Increased accuracy of manufacturing
 - › Accelerated construction process
 - › Fast enclosure of the mass timber
 - › Reduced on-site work and waste



BROCK COMMONS TALLWOOD HOUSE

SUSTAINABILITY FEATURES



Volume of wood:

2,233 cubic meters of CLT and Glulam



U.S. and Canadian forests grow this much wood in:

6 minutes



Carbon stored in the wood:

1,753 metric tons of CO₂



Avoided greenhouse gas emissions:

679 metric tons of CO₂



TOTAL POTENTIAL CARBON BENEFIT:

2,432 metric tons of CO₂

EQUIVALENT TO:

Source: US EPA



511 cars off the road for a year



Energy to operate a home for 222 years

- › Lighter structure
- › Wood avoids and sequesters carbon
- › Certified wood from sustainable forestry sources

- › LEED v4 Gold certification
 - › Min. 25% energy savings (ASHRAE 90.1)
 - › 86% on-site waste diversion
- › Connected to UBC District Energy System
- › High thermal performance envelope (R-Value of 16 minimum effective)
- › Automatic heating shutdown


BUILDING PERFORMANCE MONITORING

Goal

Validate design through performance and refine design strategies for future buildings

Monitoring Systems

- › CLT Moisture Monitoring
 - › Point Moisture Measurement (PMM) sensors for moisture content values
- › Vibration Monitoring
 - › Accelerometers for 3-Way vibration analysis
- › Vertical Displacement Monitoring
 - › String-and-Pot sensors for elastic and inelastic shortening measurement



(Image: Acton Ostry)

BROCK COMMONS TALLWOOD HOUSE PROJECT TRACKING

Goal

Document lessons learned from the project

Information Collection

- › Design and pre-construction phase
- › Manufacturing processes and quality control
- › Construction phase
- › Commissioning and post-occupancy phase



EDUCATION & OUTREACH

Goal

Share knowledge and experience with building industry members, educators and students

Knowledge Sharing

- › Environmental and financial impacts of wood structure
- › Design and construction processes
- › Future mass timber building strategies
- › Practices, policies, and regulations



(Image: Zahra Teshnizi)

UPCOMING TALL WOOD BUILDINGS – N. AMERICA



Arbora | 8 storeys
Montreal, Canada
(Photo: Lemay+CHA)




Framework | 12 storeys
Portland, USA
(Photo: Lever Architecture)



Terrace House | 19 storeys
Vancouver, Canada
(Photo: PortLiving)

NEW MASS TIMBER PRODUCTS



Dowel Laminated Timber (DLT)

No glue, no nails

Floor, wall, and roof

(Photo: structurecraft.com)

Mass Plywood Panel (MPP)

Veneer based

Floor, wall, and roof

(Photo: frereslumber.com)

BROCK COMMONS TALLWOOD HOUSE

ADDITIONAL INFORMATION

For additional information on Brock Commons Tallwood House please visit:

naturallywood.com

PROJECT OVERVIEW PRESENTATION | March 2017

Prepared by: The University of British Columbia's Centre for Interactive Research on Sustainability and
Forestry Innovation Investment

